

**Ft. Lowell / Campbell Intersection Improvements**

City of Tucson / Contract No.: 100350

**Two-Week Look Ahead Project Schedule (assumes no conflicts)**

Falcone Brothers & Associates, Inc.	September / October 2010																								
	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T
ACTIVITY	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5
Safety / Traffic Control																									
SWPPP																									
Surveying																									
Quality Control																									
PHASE 1:																									
a) EB Ft. Lowell (West & East of Campbell)(South half)																									
b) SB Campbell (North & South of Ft. Lowell)(West half)																									
Maintenance of lights																									
Temp Traffic Signal	Done																								
Sewer work	Done																								
Water - Campbell south	Done																								
4" tie in Night work	Done																								
AA&R Clean-up																									
Soil Cement Removal - Campbell	Done																								
Temporary stripe	Done																								
Concrete Removals	Done																								
Storm Drain Pipe	Done																								
Catch basin # 2	Done																								
Catch basin # 4	Done																								
Electrical / Signal / Conduit	Done																								
Electrical for temporary lights	Done																								
Truck Hit / Damage to Temp Signal																									
Relocate Street lights																									
Removal foundation	Done																								
Placing foundations	Done																								
Rough Grading																									
Concrete Work Curb																									
Concrete Sidewalk																									
Finish Grading																									
ABC																									
AC Paving (Mix #1)																									

Schedule subject to change