

Ft. Lowell / Campbell Intersection Improvements

City of Tucson / Contract No.: 100350

Two-Week Look Ahead Project Schedule (assumes no conflicts)

Falcone Brothers & Associates, Inc.	September / October 2010																								
	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T
	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
ACTIVITY																									
Safety / Traffic Control																									
SWPPP																									
Surveying																									
Quality Control																									
PHASES 1 & 3:																									
Maintenance of lights																									
Temp Traffic Signal	Done																								
Sewer work	Done																								
Water - Campbell south	Done																								
4" tie in Night work	Done																								
AA&R Clean-up																									
Soil Cement Removal - Campbell	Done																								
Temporary stripe	Done																								
Concrete Removals	Done																								
Storm Drain Pipe	Done																								
Catch basin # 2	Done																								
Catch basin # 4	Done																								
Electrical / Signal / Conduit	Done																								
Electrical for temporary lights	Done																								
Truck Hit / Damage to Temp Signal	Done																								
Relocate Street lights	??																								
Removal foundation	Done																								
Placing foundations	Done																								
Rough Grading																									
Concrete Work Curb																									
Concrete Sidewalk																									
Temporary stripe																									
AC Milling																									
Soil Cement Removal																									
Electrical																									
Finish Grading																									
ABC																									
AC Paving (Mix #1)																									

Schedule subject to change