

Broadway Boulevard, Euclid to Country Club
Tentative Recommended Schedule and Agendas for CTF and Public Meetings
(meeting dates subject to change)

THROUGH SELECTION OF ALIGNMENT AND CROSS SECTION

Revised April 18, 2013

SUMMARY SCHEDULE TABLE

BASE SCHEDULE		POTENTIAL ACCELERATED SCHEDULE	
April 18, 2013	#12 (Action Mtg.) – Project Schedule, Public input, and Vision & Goals	April 18, 2013	#12 (Action Mtg.) – Project Schedule, Public input, and Vision & Goals
May 22, 2013 Wednesday p.m. Charrette	#13 (Action Mtg.) – Transportation analysis comment response, transportation performance measures, and initial example cross sections	May 22, 2013 Wednesday p.m. Charrette	#13 (Action Mtg.) – Transportation analysis comment response, transportation performance measures, and initial example cross sections
May 24, 2013 Friday afternoon Charrette	#14 (Action Mtg.) – Non-transportation performance measures, initial example cross sections, and update on transportation performance measures	May 24, 2013 Friday afternoon Charrette	#14 (Action Mtg.) – Non-transportation performance measures, initial example cross sections, and update on transportation performance measures
<p>The Planning Team has identified a set of optional dates for the first CTF Charrette, which is outlined above. Some of the options would change the timing of the public workshop and the overall schedule of the project:</p> <ul style="list-style-type: none"> Option 1: dates as described above would not change the Base or Accelerated Schedules defined below. Option 2: Tuesday, May 28th (evening) paired with Thursday, May 30th (evening): Stakeholder Agency Review would occur in June and July, CTF meeting #17 would shift later in July which would not change the rest of the Base Schedule, but would require that Public Meeting #3 in the Accelerated Schedule occur in September. This would mean that the Mayor & Council hearing at the end of this phase of work would occur in late September or early October of 2014 rather than in Early September. Option 3: Wednesday, May 29th (evening) paired with Friday, May 31st (afternoon): Same effect on schedule as Option 2. Option 4: Week of June 3rd with first meeting on Monday, Tuesday, or Wednesday and second meeting on Wednesday, Thursday, or Friday: Depending on meeting schedules for Stakeholder Agency Review, this could push the Mayor & Council hearing at the end of this phase of the work to Late-November or December for the Base Schedule and October or November for the Accelerated Schedule. 			
May 30, 2013	#15 (Action Mtg.) – Finalize initial cross sections and performance measures for Stakeholder Agency review	May 30, 2013	#15 (Action Mtg.) – Finalize initial cross sections and performance measures for Stakeholder Agency review
June and later	Stakeholder Agency Review #1: <ul style="list-style-type: none"> Mayor & Council – June Study Session RTA Tech/Mgmt Committee – June 12 RTA CART Committee – TBD; possibly July/Aug. RTA Board – June 27 Pima Co. Bond Advisory – No meeting until Sept. 	June and later	Stakeholder Agency Review #1: <ul style="list-style-type: none"> Mayor & Council – June Study Session RTA Tech/Mgmt Committee – June 12 RTA CART Committee – TBD; possibly July/Aug. RTA Board – June 27 Pima Co. Bond Advisory – No meeting until Sept.
June 20, 2013	#16 (Study Session Mtg.) – update on Stakeholder Agency Review to date, 3 informational presentations	June 20, 2013	#16 (Study Session Mtg.) – update on Stakeholder Agency Review to date, 3 informational presentations

BASE SCHEDULE	
July 18, 2013	#17 (Action Mtg.) –Stakeholder Agency Review, and Finalize initial cross sections and performance assessment for public review
September 5, 2013	Public Meeting #3 – Potential cross sections and performance measures/assessment
September 23, 2013 Monday Charrette	#18 (Action Mtg.) – Review Input from Public Mtg. #3, Start identification of Street Cross Section, Alignment, and Corridor Development Options
September 26, 2013 Charrette	#19 (Action Mtg.) – 2ND MEETING to finalize Street Cross Section, Alignment, and Corridor Development Options
October and November 2013	<i>Design development and evaluation</i>
December 5, 2013	#20 (Action Mtg.) – Street Design Concepts and Public Participation, direction on refinements
December 2013 and early January 2014	<i>Design refinements and analysis; prepare for Stakeholder Review</i>
January and February 2014	Stakeholder and Agency Review #2
February 27, 2014	#21 (Action Mtg.) – Finalize for public presentation
March 20, 2014	Public Meeting #4 – Cross section, alignment, and corridor development concepts; performance evaluation; and preferred design approach
April 3, 2014	#22 (Action Mtg.) – Public Input and Street Design and Corridor Development Concept
April 14, 2014* Monday Charrette	#23 (Action Mtg.) – CTF Draft Recommended Street Design and Corridor Development Concept <i>* Denotes that this date is Passover holiday (could move these paired meetings to 4/15 and 4/18)</i>
April 17, 2014 Charrette	#24 (Action Mtg.) – 2ND MEETING to finalize CTF Draft Recommended Street Design and Corridor Development Concept
mid-April, May, and mid-June 2014	<i>Detail and evaluate draft recommended concept</i>
June 19, 2014	#25 (Action Mtg.) – CTF Draft Recommended Street Design and Corridor Development Concept Evaluation
June and July 2014	Stakeholder and Agency Review #3
August 7, 2014	#26 (Action Mtg.) – Finalize for public workshop

POTENTIAL ACCELERATED SCHEDULE	
July 11, 2013	#17 (Action Mtg.) –Stakeholder Agency Review, and Finalize initial cross sections and performance assessment for public review
July 30, 2013 Tuesday	Public Meeting #3 – Potential cross sections and performance measures/assessment
August 19, 2013 Monday Charrette	#18 (Action Mtg.) – Review Input from Public Mtg. #3, Start identification of Street Cross Section, Alignment, and Corridor Development Options
August 22, 2013 Charrette	#19 (Action Mtg.) – 2ND MEETING to finalize Street Cross Section, Alignment, and Corridor Development Options
September and October, 2013	<i>Design development and evaluation</i>
November 7, 2013	#20 (Action Mtg.) – Street Design Concepts and Public Participation, direction on refinements
November and December 2013	<i>Design refinements and analysis; prepare for Stakeholder Review</i>
January 2014	Stakeholder and Agency Review #2
February 6, 2014	#21 (Action Mtg.) – Finalize for public presentation
February 27, 2014	Public Meeting #4 – Cross section, alignment, and corridor development concepts; performance evaluation; and preferred design approach
March 13, 2014	#22 (Action Mtg.) – Public Input and Street Design and Corridor Development Concept
March 24, 2014 Monday Charrette	#23 (Action Mtg.) – CTF Draft Recommended Street Design and Corridor Development Concept
March 27, 2014 Charrette	#24 (Action Mtg.) – 2ND MEETING to finalize CTF Draft Recommended Street Design and Corridor Development Concept
April and May 2014	<i>Detail and evaluate draft recommended concept</i>
May 29, 2014	#25 (Action Mtg.) – CTF Draft Recommended Street Design and Corridor Development Concept Evaluation
June 12, 2014	Public Meeting #5 – Draft Recommended Street Design and Corridor Development Concept Evaluation
June and mid-July 2014	Stakeholder and Agency Review #3

BASE SCHEDULE	
September 4, 2014	Public Meeting #5 – Draft Recommended Street Design and Corridor Development Concept Evaluation
September 22, 2014, Monday Charrette	#27 (Action Mtg.) – CTF Recommended Broadway Design Concept (NOTE: in earlier scheduling this had been in October)
September 25, 2014 Charrette	#28 (Action Mtg.) – 2ND MEETING CTF Recommended Broadway Design Concept
October 9, 2014	#29 (Action Mtg.) – Finalize CTF Recommended Broadway Design Concept
Late-Oct or November, 2014	Mayor and Council Hearing – Action on CTF Recommended Broadway Design Concept

POTENTIAL ACCELERATED SCHEDULE	
July 21, 2014 Monday Charrette	#26 (Action Mtg.) – CTF Recommended Broadway Design Concept (NOTE: in earlier scheduling this had been in October)
July 24, 2014 Charrette	#27 (Action Mtg.) – 2ND MEETING CTF Recommended Broadway Design Concept
August 7, 2014	#28 (Action Mtg.) – Finalize CTF Recommended Broadway Design Concept
Early-September, 2014	Mayor and Council Hearing – Action on CTF Recommended Broadway Design Concept