

SABINO CANYON/TANQUE VERDE INTERSECTION IMPROVEMENTS

Project Update - July 13, 2012

Work Completed to Date:

- 1 Removal of old traffic signal equipment
- 2 Installation of temporary traffic signals
- 3 Installation of rip/rap lined drainage berm
- 4 Clearing & grubbing of vegetation along the eastside of Sabino Canyon Road, south of Tangue Verde Road
- 5 Removal of existing asphalt and concrete along the eastside of Sabino Canyon Road, south of Tanque Verde Road
- 6 Modification of Southwest Gas and Century Link utilities
- 7 Installation of 4" sewer line
- 8 100% of storm drain system along Sabino Canyon Road, south of Tanque Verde Road completed
- 9 New right turn lane along Sabino Canyon Road, north of Tanque Verde Road completed
- 10 SunTran bathroom relocated
- 11 Relocation of TEP Poles along Sabino Canyon Road, south of Tanque Verde Road completed
- 12 Extension of existing intersection conduit
- 13 95% of new signal pole installation completed
- 14 Street lights installed
- 15 Construction complete on Sabino Canyon Road, south of Tanque Verde Road. Only the final paving and striping remains
- 16 90% of landscaping complete
- 17 Construction complete for concrete median work along Sabino Canyon Road
- 18 Construction complete for median work separating the continuous right turn lane from the adjacent through lane along Tanque Verde Road
- 19 100% of sidewalk work complete
- 20 100% of concrete median work complete

Work Scheduled to Begin:

- Mill existing asphalt along Tanque Verde Road and Sabino Canyon Road in preparation for paving
- 2 Base paving of Tanque Verde Road and Sabino Canyon Road
- 3 Final paving of Tanque Verde Road and Sabino Canyon Road
- 4 Installation of new signage along Tanque Verde Road and Sabino Canyon Road
- 5 Temporary striping of Tanque Verde Road and Sabino Canyon Road
- 6 Final striping of Tanque Verde Road and Sabino Canyon Road

SABINO CANYON/TANQUE VERDE INTERSECTION IMPROVEMENTS

Travel Restrictions/Lane Closures:

Beginning July 16th, construction crews will begin milling and paving work at night. This work is expected to last until August 3rd with work being performed Monday through Thursday. Friday through Sunday will be free of construction activities provided the contractor doesn't encounter a serious monsoon event. The hours for night work will be 7 PM to 6 AM. Expect delays during this work with the heaviest delays occurring from 9 PM to 5 AM.

Construction crews will also be working during the day to crack seal and patch existing asphalt. This work will be performed one lane at a time and will result in a single lane closure for the duration of the work.

Est. Substantial Completion Date: 8/16/2012 (All work except final striping complete)

Est. Final Project Completion Date: 9/7/2012

For Questions or Concerns please contact:

TDOT Engineering Project Manager Joe Chase Joe.Chase@tucsonaz.gov or (520) 837-6619