

Date: 6/30/2015
Project Name: Project #107 – Broadway – Euclid to Country Club (Road Improvement)
Location: Broadway Blvd between Euclid and Country Club
Project Manager: Beth Abramovitz
Contact Number: 520-837-6656

PROJECT UPDATE



Project Intent:

The Broadway Corridor is a Gateway Corridor that connects the east side of Tucson to the downtown, along a network of vital activity centers, and bordering a variety of established residential neighborhoods. The urban texture along Broadway is varied and includes residential uses, historic buildings, strip commercial, and neighborhood and regional commercial uses. In addition, the Broadway Corridor is one of busiest east-west transit corridors in terms of daily ridership.

Project Scope:

Widen roadway to six travel lanes, two transit lanes, and a raised median. Improvements will also include curb, sidewalk, street lighting, bike lanes, and landscaping. This project is included in the Regional Transportation Authority 20-year plan. For additional information visit:

[Broadway Boulevard Project Website](#)

Project Update:

Status: In Design

Expected Date of Completion: July 2017

- **June 2015** – In design.
- **May 2015** – In planning.

Project Financials:

Original Project Budget:	\$ 71,347,000.00
Current Project Budget:	\$ 71,347,000.00
Signed Change Orders:	\$ 0.00
Remaining Contingency:	\$ 0.00
Expended to Date:	\$ 7,512,286.00
Encumbered to Date:	\$ 162,305.00
Unobligated:	\$ 63,672,409.00

Action Items / Next Steps:

Action	Who Will Follow Up?	Status	Due Date
Start technical design process. Create Design Concept Report (DCR)		On Track	

Status Options: On Track, Recovering, Needs Attention