

**Date:** 6/30/2015  
**Project Name:** Project #106 – Stone Ave. – Drachman and Speedway Improvements (Road Work)  
**Location:** Speedway north to Drachman  
**Project Manager:** Alfred Zuniga  
**Contact Number:** 520-837-6629

# PROJECT UPDATE



## Project Intent:

Design and construct gateway and intersection improvements along Stone Avenue from Drachman to Speedway

## Project Scope:

This project represents the final improvements from the Stone Avenue Corridor planning effort. Improvements to other areas have redirected traffic away from this corridor in order to improve the livability .

## Project Update:

**Status:** Developing Bid Package

**Estimated Date of Completion:** August 2016

- **June 2015** – TDOT is preparing cost estimate and special provisions to proceed with preparing the bid package for advertisement and construction.
- **May 2015** – TDOT is preparing cost estimate and specially provisions to proceed with preparing the bid package for advertisement and construction.

## Project Financials:

Original Project Budget:	\$ 3,923,000.00
Current Project Budget:	\$ 3,923,000.00
Signed Change Orders:	\$ 0.00
Remaining Contingency:	\$ 0.00
Expended to Date:	\$ 718,190.00
Encumbered to Date:	\$ 13,417.00
Unobligated:	\$ 3,191,393.00

## Action Items / Next Steps:

Action	Who Will Follow Up?	Status	Due Date
Prepare bid package for advertisement and award construction.		On Track	

Status Options: On Track, Recovering, Needs Attention