

Ft. Lowell / Campbell Intersection Improvements

City of Tucson / Contract No.: 100350

Two-Week Look Ahead Project Schedule (assumes no conflicts)

| Falcone Brothers & Associates, Inc. | July / August 2010 | | | | | | | | | | | | | | | | | | | | | | | | |
|--|---------------------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|----|---|---|---|---|----|
| | S | S | M | T | W | TH | F | S | S | M | T | W | TH | F | S | S | M | T | W | TH | F | S | S | M | T |
| | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| ACTIVITY | | | | | | | | | | | | | | | | | | | | | | | | | |
| Safety / Traffic Control | | | | | | | | | | | | | | | | | | | | | | | | | |
| SWPPP | | | | | | | | | | | | | | | | | | | | | | | | | |
| Surveying | | | | | | | | | | | | | | | | | | | | | | | | | |
| Quality Control | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHASE 1: | | | | | | | | | | | | | | | | | | | | | | | | | |
| a) EB Ft. Lowell (West & East of Campbell)(South half) | | | | | | | | | | | | | | | | | | | | | | | | | |
| b) SB Campbell (North & South of Ft. Lowell)(West half) | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Traffic Signal | Done | | | | | | | | | | | | | | | | | | | | | | | | |
| Sewer work | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water - completing ft.lowell / testing | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water - Campbell north | | | | | | | | | | | | | | | | | | | | | | | | | |
| Soil Cement Removal - Campbell | Done | | | | | | | | | | | | | | | | | | | | | | | | |
| Temporary stripe | Done | | | | | | | | | | | | | | | | | | | | | | | | |
| Concrete Removals | Phase # 1 completed | | | | | | | | | | | | | | | | | | | | | | | | |
| Storm Drain System | | | | | | | | | | | | | | | | | | | | | | | | | |
| Electrical / Signal / Conduit | | | | | | | | | | | | | | | | | | | | | | | | | |
| Removal foundation | | | | | | | | | | | | | | | | | | | | | | | | | |
| Placing foundations | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough Grading | | | | | | | | | | | | | | | | | | | | | | | | | |
| Catch basin | | | | | | | | | | | | | | | | | | | | | | | | | |
| Concrete Work <i>CURB</i> | | | | | | | | | | | | | | | | | | | | | | | | | |
| Finish Grading | | | | | | | | | | | | | | | | | | | | | | | | | |
| ABC | | | | | | | | | | | | | | | | | | | | | | | | | |
| AC Paving (Mix #1) | | | | | | | | | | | | | | | | | | | | | | | | | |

Schedule subject to change